



CORPORATE HEADQUARTERS: P.O. BOX 47 ■ WAUKESHA, WI 53187-0047
PHONE: 262-506-6700 ■ TOLL FREE: 866-899-3204 ■ FAX: 262-506-6124 ■ www.atcllc.com

April 23, 2018

Via Electronic Regulatory Filing System

Ms. Sandra J. Paske
Secretary to the Commission
Public Service Commission of Wisconsin
610 N. Whitney Way
Madison, WI 53707-7854

**Quarterly Progress Report
Riverside Project
PSCW Docket No. 137-CE-186**

Dear Ms. Paske:

In accordance with Order Point 14 of the Commission's *Certificate and Order*, dated January 12, 2018, in the above-referenced docket, American Transmission Company LLC and its corporate manager, ATC Management Inc. (collectively, ATC) submit this quarterly progress report for the period January 1, 2018 through March 31, 2018.

Status of construction

- Begin construction at Kittyhawk Substation – late April 2018.
- Begin construction on the transmission line - July 2018.
- Begin remote end construction – March 2019.

Environmental Updates

- WDNR issued coverage on February 9th under the Utility General Permit WDNR-GP3-2013 for placement of temporary wetland fill and placement of temporary clear span bridges.
- WDNR issued coverage on April 12th under WPDES General Permit No. WI-S067831-05: Construction Site Storm Water Runoff.
- WDNR finalized the Certified Endangered Resource Review on February 7th (ER Review #17-316).

Anticipated in-service date

The anticipated in-service date is April 19, 2019.

Percentage of physical completion

Gross project expenditures as of March 31, 2018 are \$ \$7,384,300 (17.5%) of the authorized total of \$42,067,880. Details are provided below.

	Cost Categories	Ordered Amt	Actuals to Date
W10/W17/X39	Material	\$ 4,035,400.00	\$ -
	Labor	\$ 15,489,900.00	\$ 2,534,000.00
	Other	\$ 3,617,300.00	\$ 830,300.00
	Subtotal T Lines	\$ 23,142,600.00	\$ 3,364,300.00
Kittyhawk	Material	\$ 8,299,800.00	\$ 2,981,300.00
	Labor	\$ 8,169,700.00	\$ 977,400.00
	Subtotal	\$ 16,469,500.00	\$ 3,958,700.00
Rockdale*	Material	\$ 44,800.00	\$ -
	Labor	\$ 270,800.00	\$ 51,800.00
	Subtotal	\$ 315,600.00	\$ 51,800.00
Paddock**	Material	\$ 102,000.00	\$ -
	Labor	\$ 285,700.00	\$ 9,500.00
	Subtotal	\$ 387,700.00	\$ 9,500.00
	Subtotal Substations	\$ 17,172,800.00	\$ 4,020,000.00
	Environmental Impact Fee	\$ 1,752,480.00	\$ -
	Project Subtotal	\$ 42,067,880.00	\$ 7,384,300.00
	*Inc. Rock River scope		
	**Inc. TownLine Rd scope		

If you have any questions regarding this report, please contact me at 262-506-6164.

Regards,

/s/ Val Lehner

Val Lehner
Regulatory Project Manager
ATC Management Inc.