



MAILING ADDRESS: P.O. BOX 47 ■ WAUKESHA, WI 53187-0047  
STREET ADDRESS: W234 N2000 RIDGEVIEW PARKWAY COURT ■ WAUKESHA, WI 53188-1022  
PHONE: 262-506-6700 ■ TOLL FREE: 866-899-3204 ■ FAX: 262-506-6124 ■ www.atc.com

April 24, 2018

Via Electronic Records Filing System

Ms. Steffanie Power Coker  
Secretary to the Commission  
Public Service Commission of Wisconsin  
P.O. Box 7854  
Madison, WI 53707-7854

**St. Martins-Edgewood-Mukwonago Rebuild Project**  
**Docket No. 137-CE-180**  
**Quarterly Progress Report**

Dear Ms. Coker:

In accordance with Condition 4 of the Commission's *Final Decision and Order* in this docket dated October 13, 2015, American Transmission Company (ATC) submits this quarterly progress report for the period January 1, 2018, through March 31, 2018.

**Project Schedule**

Construction commenced on December 18, 2017 when right-of-way clearing began.

The project remains on schedule for completion in June 2019.

**Project Status**

**Transmission Line**

- Right-of-way clearing commenced.

**Substation**

- Detailed design for the Mukwonago Substation and Edgewood Substation continued.

**Permitting**

The US Army Corps of Engineers permit was received on February 15, 2018.

The WDNR NR 216 Construction Site Storm Water Discharge Permit was received on March 19, 2018.

**Project Expenditures**

Actual project costs as of March 31, 2018, are provided in the attached table.

April 24, 2018

Page 2

If you have any questions concerning this report, please contact me at 262-506-6948 or [tmalanowski@atcllc.com](mailto:tmalanowski@atcllc.com).

Sincerely,

*/s/ Tom Malanowski*

Tom Malanowski  
Regulatory Relations Manager  
ATC Management Inc.

Ms. Steffanie Powell Coker

April 24, 2018

Attachment

	<b>Approved</b>	<b>Through March 31, 2018</b>
<b>Transmission Line Construction</b>		
Material	\$6,169,000	\$4,000
Construction Labor and Equipment	14,556,000	2,248,000
Other	1,722,000	338,000
<b>Subtotal Transmission Line</b>	<b>\$22,447,000</b>	<b>\$2,590,000</b>
<b>Substation Construction</b>		
<u>Edgewood Substation</u>		
Material	\$22,000	0
Construction Labor and Equipment	198,000	\$62,000
Other	67,000	17,000
<b>Subtotal Edgewood Substation</b>	<b>\$287,000</b>	<b>\$79,000</b>
<u>St. Martins Substation</u>		
Material	\$23,000	\$13,000
Construction Labor and Equipment	241,000	67,000
Other	103,000	21,000
<b>Subtotal St. Martins Substation</b>	<b>\$367,000</b>	<b>\$101,000</b>
<u>Mukwonago Substation</u>		
Material	\$221,000	0
Construction Labor and Equipment	559,000	\$185,000
Other	195,000	29,000
<b>Subtotal Mukwonago Substation</b>	<b>975,000</b>	<b>214,000</b>
<b>Pre-Certification Costs</b>	<b>660,000</b>	<b>622,000</b>
<b>Total Project Costs</b>	<b>\$24,736,000</b>	<b>\$3,606,000</b>