

COMMONWEALTH OF VIRGINIA
STATE CORPORATION COMMISSION
AT RICHMOND, JULY 12, 2013

CLERK'S OFFICE
REGISTRATION CONTROL CENTER
2013 JUL 12 P 2:15

130720166

APPLICATION OF

VIRGINIA ELECTRIC AND POWER COMPANY
d/b/a DOMINION VIRGINIA POWER

CASE NO. PUE-2010-00004

For approval and certificates of public convenience
and necessity for facilities in Arlington County:
Glebe-Radnor Heights 230 kV Transmission Line;
Davis-Radnor Heights 230 kV Transmission Line;
Ballston-Radnor Heights 230 kV Transmission Line;
and Radnor Heights Substation

SECOND ORDER EXTENDING PROJECT COMPLETION DATE

On July 8, 2013, Virginia Electric and Power Company d/b/a Dominion Virginia Power ("Dominion Virginia Power" or "Company") filed with the State Corporation Commission ("Commission") its Motion for Extension of Construction and In-Service Date ("Motion") for this transmission project in Arlington County. The Commission previously established an in-service date of July 31, 2013, for the project.¹ The Company now seeks approval to complete construction and place the facilities in service by June 1, 2014.

In moving for such an extension, Dominion Virginia Power states that it has made progress in constructing the project. The Company has, however, encountered delays in delivery of equipment required for the construction.² In addition, scheduling of outages for the construction project has been complicated by completion of other projects in the area and

¹ *Application of Virginia Electric and Power Company, for approval and certificates of public convenience and necessity for facilities in Arlington County: Glebe-Radnor Heights 230 kV Transmission Line; Davis-Radnor Heights 230 kV Transmission Line; Ballston-Radnor Heights 230 kV Transmission Line; and Radnor Heights Substation*, Case No. PUE-2010-00004, 2010 S.C.C. Ann. Rept. 443, Final Order (July 21, 2010) (setting in-service date of June 30, 2012); *as amended*, Doc. Con. Cen. No. 1210030150, Order Extending Project Completion Date (Oct. 23, 2012) (extending in-service date to July 31, 2013).

² Motion at 3-4.

measures to assure reliability.³ The Company now estimates that the project can be completed by June 1, 2014.

NOW THE COMMISSION, having considered the Motion, is of the opinion and finds that the Motion should be granted and the completion date extended.

Accordingly, IT IS ORDERED THAT:

(1) Case No. PUE-2010-00004 be placed in active status in the records maintained by the Clerk of the Commission and restored to the Commission's docket.

(2) The Company's Motion is granted.

(3) Ordering Paragraph (6) of the Final Order of July 21, 2010, as amended by Ordering Paragraph (2) of Order Extending Project Completion Date of October 23, 2012, be further amended to read as follows:

The transmission lines and associated substation approved herein must be constructed and in service by June 1, 2014; however, the Company is granted leave to apply for an extension for good cause shown.

(4) All other provisions of the Final Order of July 21, 2010, shall remain in full force and effect.

(5) Case No. PUE-2010-00004 be dismissed from the Commission's docket and placed in closed status in the records maintained by the Clerk of the Commission.

AN ATTESTED COPY hereof shall be sent by the Clerk of the Commission to: Charlotte P. McAfee, Senior Counsel, Dominion Resources Services, Inc., 120 Tredegar Street, Richmond, Virginia 23219; and a copy hereof shall be delivered to the Commission's Office of General Counsel and Division of Energy Regulation.

³ *Id.*