

July 21, 2020

Ms. Steffany Powell Coker
Secretary to the Commission
Public Service Commission of Wisconsin
4822 Madison Yards Way
Madison, WI 53705-9100

RE: Report for 2nd Quarter 2020 on the Certificate of Public Convenience and Necessity of Badger State Solar, LLC to Construct a Solar Electric Generation Facility, to be Located in Jefferson County, Wisconsin, Docket No. 9800-CE-100

Dear Ms. Powell Coker,

Pursuant to Order point 6, we are submitting this quarterly report for the 2nd quarter of 2020.

- a. Construction Commencement Date;
 - Construction has not yet commenced - expected July 2021.
- b. Major Construction and Environmental Milestones;
 - A Generator Interconnection Agreement was executed between Badger State Solar, LLC and American Transmission Company LLC on April 22, 2020.
 - Final approval and execution of Joint Development Agreement by Town of Jefferson, Town of Oakland, and County of Jefferson on July 2, 2020.
- c. Construction Updates, In-Service Date and Percent Completion;
 - No construction activity has commenced as of the end of the reporting period. Construction is anticipated to commence in July of 2021.
 - The anticipated in-service date for the 149 MW Badger State Solar project is November of 2022.
- d. Placed in Service Date;
 - No facilities have been placed in service as of the end of the reporting period.

Badger State Solar would also like to inform the Commission that Sergio Trevino is succeeding Andrew Hamilton as the lead developer for Badger State Solar, LLC. Please direct all future communications for this project to Sergio.

Respectfully submitted,

Sergio Trevino
Badger State Solar, LLC
sergio@rangerpower.com
(512) 827-1924
20 Jay St. #900
Brooklyn, NY 11201

Paul Harris
Badger State Solar, LLC
paul@rangerpower.com
(847) 707-1395
20 Jay St. #900
Brooklyn, NY 11201