

March Project Review

Published March 28, 2013

Project	Sponsor	State	kV	Miles	Online Date	Estimated Cost \$M	Description
Construction Completed							
Scurry County South to West Shackelford	Lone Star Transmission (NextEra)	TX	345	103	3/6/13	161	Project energized on March 6, 2013
West Shackelford to Navarro Sam Switch	Lone Star Transmission (NextEra)	TX	345	192	3/31/13	407	Construction completed Feb. 23, 2013; in-service date is late March
Kendall to Miller Creek to Paleface	Lower Colorado River Authority (LCRA)	TX	138	57	3/11/13	43	Energized March 11, 2013
Rockdale to West Middleton	American Transmission Company LLC (ATC)	WI	345	32	2/19/13	152	Finished four months ahead of schedule and under budget
Gray to Tesla	Cross Texas Transmission (LS Power)	TX	345	109	7/15/13	170	Construction completed in early March 2013; in-service date is summer 2013
Gray to White Deer	Cross Texas Transmission (LS Power)	TX	345 X2	42	7/15/13	77	Construction completed in early March 2013; in-service date is summer 2013
Silverton to Cottonwood	Sharyland Utilities	TX	345 X2	65	4/7/13	113	Construction completed in late February 2013; in-service date is April 7, 2013
New Projects							
Union to Tupelo	Tennessee Valley Authority (TVA)	TN	161	16	2016	13	Construction to start in 2015 in-service date is 2016.
Monticello East to Reed	Entergy Arkansas	AR	115/230	22	2015	49	CECPN will be filed in 3Q-4Q13; construction is scheduled to start in 2Q-4Q14; in-service date is summer 2015
AECC Dam #2 to Gillett	Entergy Arkansas	AR	115		2016	26	Construction to start in late 2015; in-service date is mid-2016
Lake Village Bagby to Reed	Entergy Arkansas	AR	230	27	2017	32	CECPN filed Feb. 20, 2013; in-service date is June 2017
White Bluff to Woodward	Entergy Arkansas	AR	230	17	2016	32	CECPN to be filed 2Q14; construction to start late 2014 or early 2015; in-service date is summer 2016
Woodward to Watson Chapel	Entergy Arkansas	AR	230	3	2014	5	CECPN to be filed 3Q13; construction to start in 4Q13 and end in 1Q14-2Q14
Elk Transmission Line Project	AEP Ohio Transmission Company	OH	138	17	2015	29	Ohio Power Siting Board granted project approval on March 12, 2013; construction to be divided in two phases, beginning August 2013. In-service date for northern portion is September 2014; for southern portion, September 2015
Waukesha to Concord to St. Lawrence Rebuild Project	American Transmission Company LLC (ATC)	WI	138	58	2017	60	Construction to start in summer 2014; in-service date is spring 2017
San Luis Valley to Carson (Valley Corridor) Project	Tri-State Generation & Transmission	CO/NM	230	110	2021	123	Construction to start in early 2019; in-service date is late 2021

March Project Review (cont'd)

Published March 28, 2013

Significant Changes

Devers to Colorado River	Southern California Edison	CA	500	115	2013	860	Cost estimate increased from \$697m; route changed. In-service date is 3Q13
Eldorado to Ivanpah	Southern California Edison	CA	220	35	2013	385	Cost estimate decreased from \$444m; in-service date is 3Q13
Hampton to Rochester to La Crosse	Xcel Energy and 10 Utilities	MN/WI	345	153	2015	500	Construction began Feb. 11, 2013
Elm Creek to Summit	ITC Holdings and MKEC	KS	345	58	2016	105	Southwest Power Pool approved project March 22, 2013
East Springfield to London to Tangy	American Transmission System, Inc. (FirstEnergy)	OH	138	46	2014	25	Ohio Power Siting Board approved project March 12, 2013; construction in two segments; estimated in-service date of late 2014
East Walton to Rockville	Georgia Transmission Corporation	GA	500	46		86	Delayed indefinitely in early March 2013
Sun Valley to Morgan	Arizona Public Service	AZ	500/230	38	2018	127	In-service date extended from 2016 to 2018 due to low load growth
Minnesota-Iowa 345 kV Transmission Project	ITC Midwest	MN/IA	345	100	2017	283	ITC Midwest filed its CPCN application for the Minnesota portion of the project with the Minnesota PUC on March 22, 2013
Cascade Crossing	Portland General Electric	OR	500	120	2019/20	800	Construction delayed to 2017 from 2014; cost estimate decreased from nearly \$1bn to \$800m; length of project reduced from 215 miles to 120 miles