



22/06/2016

Alberta Utilities Commission
Fifth Avenue Place
Fourth Floor, 425 First Street S.W.
Calgary, AB T2P 3L8

Re: Decision 20995-D01-2016 In-service Delay

Dear Sir/Madame,

BowArk will be delaying the construction start date for the 94 MW Queenstown Power Plant, decision 20995-D01-2016.

Per Application For Approval Amended Queenstown Power Plant dated Oct 2015 (AUC File 20995-X002), Section 1.1 Project Summary stated site preparation would begin the Spring of 2016, this has been delayed till Spring of 2017 while equipment placement would be delayed till late 2017/early 2018. Commercial operation of the generation plant is expected Q4 2018.

Project delay is the result of one of the two equity parties having withdrawn from the project and BowArk is in the process of replacing that equity component.

Please note this delay will delay the substation, transmission line and interconnections construction schedules as approved by the AUC (Decisions 20200-D01-2015, 20200-D02-2015, 20200-D03-2015, 20200-D04-2015 and 20200-D05-2015 respectively).

Should you have any questions in regards to this request please call me at 403 852 4755 or email me at pbowes@bowark.com.

Regards,

A handwritten signature in blue ink, appearing to read "Pat Bowes", is written over a light blue horizontal line.

Pat Bowes
VP Development