



1425 Corporate Center Drive  
Sun Prairie, WI 53590  
P: 608.834.4500 F: 608.837.0274  
[www.wppienergy.org](http://www.wppienergy.org)

Public Service Commission of Wisconsin  
RECEIVED: 12/02/15, 11:16:05 AM

December 2, 2015

**via Electronic Filing**

Ms. Sandra Paske  
Secretary to the Commission  
Public Service Commission of Wisconsin  
610 North Whitney Way  
P.O. Box 7854  
Madison, WI 53707-7854

RE: **6685-CE-110 - Application of WPPI Energy for Authority to Participate in the Upgrade of Boswell Energy Center, Unit 4 Air Quality Control System**

Dear Ms. Paske:

Pursuant to Order Point 4 of the February 12, 2013 Certificate of Authority in Docket No. 6685-CE-110, attached is WPPI Energy's status report for the period ending October 31, 2015.

If you have any questions regarding this report, please contact me.

Very truly yours,

A handwritten signature in blue ink that reads "Thomas S. Hanrahan".

Thomas S. Hanrahan  
General Counsel

Attachment

**Boswell Energy Center Unit 4 Air Quality Control System Upgrade  
Project Status Report as of October 31, 2015  
Docket No. 6685-CE-110**

Status of the Permitting Process

All required permits and approvals have been received.

Status of Construction

- Boswell Unit 4 was shut down on August 15, 2015 for a 10-week NID system tie-in outage
- Installation of process piping was completed
- Installation of the NID building elevator was completed
- Conduit and cable tray work and pulling and termination of cables was completed
- Installation of new ID fan motors and variable frequency drives was completed
- Installation of inlet and outlet structural steel and ductwork was completed
- The tie-in outage was completed and the unit was returned to service on October 24, 2015
- Testing and tuning of the NID system is in progress, with completion expected by the end of December, 2015

Anticipated In-Service Date

The scheduled in-service date of the Project is December 31, 2015.

Overall Percent of Physical Completion

Construction activities are substantially complete.